RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 30-03-2021

ASSISTANT EXECUTIVE ENGINEER
YELAHANKA SATELLITE TOWN SUB DIVISION,
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"ASPHATING TO SAINAGARA PHASE-II AND BESTCOUNTY-III AND SURROUNDING AREAS IN WARD NO -03 YELAHANKA SATELLITE TOWN SUB DIVISION"**

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/182/2019-20
2. Job code: 003-20-000084

We are here with forwarding to M/s. Technical Manager (West), KRIDL, Bangaluru, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore-560010. Second & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 57,55,313.00/- (Rs. Fifty Seven Lakhs Fifty Five Thousand Three Hundred and Thirteen Only). First and Part bill for Rs. 81,04,742.24/- was previously submitted & the total bill amount submitted till date being Rs. 1,38,60,055.56/-(Rs. One Crore Thirty Eight lakhs Sixty Thousand Fifty Five and Fifty Six Paisa Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:-Asphating to Sainagara Phase-II and Bestcounty-III and Surrounding Areas in Ward No -03 Yelahanka Satellite Town Sub Division

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION,BBMP, BANGALORE
Contractor/ Agency:		M/s. Technical Manager (West), KRIDL, Bangaluru, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore-560010
Tender Contract Price		Rs 57,55,313.00/-
Date Of Inspection :		30-03-21
Status Of Bill	:	Second & Part Bill
In the Presence of :		a) Assistant Engineer,Ward No -03 Yelahanka Satellite Town Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
7	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as per specifications and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

R.K.R

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

10	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
11	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
12	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density,,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
13	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in